

Steel Bridge						Classic Schedule Layout		20-Jun-23 18:02
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Resources		
Steel Bridge		158	01-Aug-23	07-Mar-24	0			
Preliminary Work		75	01-Aug-2	13-Nov-23	0			
B.100	Surveying Works	7	01-Aug-2	09-Aug-23	30			
B.110	Site Offices	3	10-Aug-2	14-Aug-23	30			
B.630	Production of Members	75	01-Aug-2	13-Nov-23	0			
Inclined Part (1)		100	01-Aug-2	18-Dec-23	0			
Earth Works		32	01-Aug-2	13-Sep-23	61			
B.120	Excavation	7	15-Aug-2	23-Aug-23	30			
B.130	Replacement	3	01-Aug-2	03-Aug-23	49			
B.140	Insulation	5	25-Aug-2	31-Aug-23	49			
B.150	Backfilling	3	01-Sep-2	05-Sep-23	49			
B.160	Backfilling For Ramp	7	05-Sep-2	13-Sep-23	61			
Concrete Works		97	04-Aug-2	18-Dec-23	0			
B.170	P.C Footings	5	04-Aug-2	10-Aug-23	49			
B.180	R.C Footings	10	11-Aug-2	24-Aug-23	49			
B.190	Retaining Wal	7	25-Aug-2	04-Sep-23	61			
B.200	Inclined Slap	7	08-Dec-2	18-Dec-23	0			
Steel Installing Works		18	14-Nov-2	07-Dec-23	0			
B.210	Installing Columns	5	14-Nov-2	20-Nov-23	0			
B.220	Installing Rafter	5	21-Nov-2	27-Nov-23	0			
B.230	Installing stringer	8	28-Nov-2	07-Dec-23	0			
Deck Part		141	24-Aug-2	07-Mar-24	0			
Earth Works		109	24-Aug-2	23-Jan-24	0			
B.240	Excavation	7	24-Aug-2	01-Sep-23	30			
B.250	Replacement	3	19-Dec-2	21-Dec-23	0			
B.260	Insulation	5	12-Jan-2	18-Jan-24	0			
B.270	Backfilling	3	19-Jan-2	23-Jan-24	0			
Concrete Works		55	22-Dec-2	07-Mar-24	0			
B.280	P.C Footings	5	22-Dec-2	28-Dec-23	0			
B.290	R.C Footings	10	29-Dec-2	11-Jan-24	0			
B.300	Deck Slap	7	28-Feb-2	07-Mar-24	0			
Steel Installing Works		25	24-Jan-2	27-Feb-24	0			
B.310	Installing Columns	2	24-Jan-2	25-Jan-24	0			
B.320	Installing Rafter	2	26-Jan-2	29-Jan-24	0			
B.330	Installing Main girder	6	30-Jan-2	06-Feb-24	0			
B.340	Installing cross girder	6	07-Feb-2	14-Feb-24	0			
B.350	Bracing	3	15-Feb-2	19-Feb-24	0			
B.360	Installing stringer	6	20-Feb-2	27-Feb-24	0			
Inclined Part (2)		76	04-Sep-2	18-Dec-23	12			
Earth Works		36	04-Sep-2	23-Oct-23	45			
B.370	Excavation	7	04-Sep-2	12-Sep-23	30			
B.380	Replacement	3	13-Sep-2	15-Sep-23	30			
B.390	Insulation	5	09-Oct-23	13-Oct-23	30			
B.400	Backfilling	3	16-Oct-23	18-Oct-23	30			
B.610	Backfilling for ramp	5	17-Oct-23	23-Oct-23	45			
Concrete Works		66	18-Sep-2	18-Dec-23	12			
B.410	P.C Footings	5	18-Sep-2	22-Sep-23	30			
B.420	R.C Footings	10	25-Sep-2	06-Oct-23	30			
B.430	Retaining Wal	6	09-Oct-23	16-Oct-23	45			
B.440	Inclined Slap	7	08-Dec-2	18-Dec-23	12			
Steel Installing Works		18	14-Nov-2	07-Dec-23	12			
B.450	Installing Columns	5	14-Nov-2	20-Nov-23	12			
B.460	Installing Rafter	5	21-Nov-2	27-Nov-23	12			
B.470	Installing stringer	8	28-Nov-2	07-Dec-23	12			
Mezzanine Floor		110	13-Sep-2	13-Feb-24	17			
Earth Works		92	13-Sep-2	18-Jan-24	35			
B.480	Excavation	3	13-Sep-2	15-Sep-23	124			
B.490	Replacement	2	19-Dec-2	20-Dec-23	12			
B.500	Insulation	3	11-Jan-2	15-Jan-24	12			
B.510	Backfilling	3	16-Jan-2	18-Jan-24	12			
Concrete Works		39	21-Dec-2	13-Feb-24	12			
B.520	P.C Footings	5	21-Dec-2	27-Dec-23	12			
B.530	R.C Footings	10	28-Dec-2	10-Jan-24	12			
B.540	Slap	5	07-Feb-2	13-Feb-24	12			
Steel Installing Works		13	19-Jan-2	06-Feb-24	12			
B.550	Installing Columns	4	19-Jan-2	24-Jan-24	12			
B.560	Installing Main Beam	3	25-Jan-2	29-Jan-24	12			
B.570	Installing Secondry Beam	6	30-Jan-2	06-Feb-24	12			
Finishing Works		46	19-Dec-2	20-Feb-24	12			
B.580	Asphalt Works	20	28-Dec-2	24-Jan-24	22			
B.590	Installing Rail	7	19-Dec-2	27-Dec-23	22			
B.600	Installing Lambposts	9	25-Jan-2	06-Feb-24	22			
B.620	Glass and Painting	5	14-Feb-2	20-Feb-24	12			
						Page 1 of 1		
						TASK filter: All Activities		
						© Oracle Corporation		